



DLC - Riazzi Substation  
Detailed Project Schedule: 12-Dec-19



Activity ID	Activity Name	Early Start	Early Finish	2020												2021											
				Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep
<b>DLC - Riazzi Substation</b>		16-Dec-19	01-Apr-21	01-Apr-21																							
A1100	Project Start	16-Dec-19*																									
A1110	Site Development Work	16-Dec-19	17-Apr-20																								
A1120	Building Construction	09-Apr-20	21-Oct-20																								
A1130	Boundary St. Underground Work P1	27-Jan-20	14-Feb-20																								
A1140	On-Site Equipment Work	12-Jun-20	31-Dec-20																								
A1150	Boundary St. Underground Work P2	05-Aug-20	08-Dec-20																								
A1160	Boundary St. Underground Work P3	23-Oct-20	01-Apr-21																								
A1170	Project Complete		01-Apr-21																								

█ Remaining Level of Effort   
 █ Actual Work   
 █ Critical Remaining Work   
 ▼ Summary  
█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone