



DLC - Riazzi Substation HL
Detailed Project Schedule: 27-May-21



Activity ID	Activity Name	Early Start	Early Finish	2020				2021				2022	
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
DLC - Riazzi Substation HL		16-Dec-19 A	31-Aug-21										
A1100	Project Start	16-Dec-19 A		◆ Project Start									
A1110	On-Site Work	16-Dec-19 A	30-Jun-21	■ On-Site Work									
A1130	Oakland Area Underground Work	01-Feb-21 A	30-Jul-21	■ Oakland Area Under									
A1150	Boundary St. Overhead Work	21-Jun-21	31-Aug-21	■ Boundary St. Ove									
A1170	Project Complete		31-Aug-21	◆ Project Complete									

■ Remaining Level of Effort
 ■ Actual Work
 ■ Critical ...
■ Actual Level of Effort
 ■ Remaining Work
 ◆ Milestone